

St. Joseph's Continuing Care Centre, Cornwall

Accessibility Status Report

Barrier Category	Barrier	Identified by	Required Actions to Remove or Minimize	Estimated Completion	Progress	Required Plan Modification
Built Environment	Difficulty navigating curb at main entrance	Husband of Resident	Hand rail installation at key entry area.	Jan/2019	100 %	No
Information and Communications	WCAG Level 2 AA Compliance required for website as of January 2021.	Regulatory Requirement (AODA)	Update website and confirm through online test that website meets standard.	Jan/2021	100 %	No
Built Environment	Accessibility of Public Restrooms for the Hearing Impaired on Nursing Houses.	Staff Member	Privacy signs installed on washroom doors (Rooms 2204,3103,3153,3204,3206,3245)	July 2021	100 %	No
Built Environment	Readability of Signage and Main Entry to Operate Main Doors	Resident's Council LTC	New larger signage being installed at the main entrance with VERY large font explaining how to operate the doors for entry/exit.	January 2023	100%	No
Built Environment	Activity Room Doors are not wide enough to accommodate some large/wide wheelchairs which we are starting to see from some bariatric residents.	Occupational Therapist	Widened door frames into both Activity Rooms on Second Floor. Required cutting and welding of door frame and installation of new doors and adjacent windows.	July 2024	100%	No
Built Environment	Concrete at Main Entrance has ramp only in one location which is difficult to navigate and has a steep incline. The rest of the concrete has a curb which can be too high for some residents/patients/visitors to navigate safely.	Environmental Services Committee	We repoured a large section of the concrete pad at the main entrance and changed the whole transition from gravel to concrete to a gradual slope for greatly improved accessibility.	December 2024	100%	No
Built Environment	Unit on First Floor Doors (Quinn House) were difficult to open for some residents in wheelchairs.	Residents Council	Disabled Magnetic locks and converted to hold openers instead keeping the doors permanently opened by default for improved accessibility.	March 2025	100%	No